

State-wise Progress of RSETIs as on 31.03.2013 in India

Andhra Pradesh

Sl. No.	Districts	SLBC Approved	Name of Bank	RSETIs established by Banks	RSETIs received MoRD Grant	Remarks (if any)
1	2	3	4	5	6	7
1	Adilabad	✓	SBH	✓	50.00	RSETI estd. Functioning in rent free Government Building. Construction is in progress, columns erected.
2	Anantapur	✓	RUD	✓	□	The RUDSETI is functioning with support from MoRD prior to RSETI scheme.
3	Chittoor	-	INB	✓		RSETI estd, functioning in rented premises. Land yet to be allotted by the State Govt.
	Chittoor	✓	ANB	✓		RSETI estd. Functioning in rented building. Pursuing with Dist. Administration for allotment of the land.
4	East Godavari	✓	ANB	✓	50.00	RSETI estd. Functioning in own Building. Building plan approved empanelment in process and tenders floated. Construction yet to start.
5	Guntur	✓	ANB	✓		RSETI estd. Functioning in rented building. Alternative site yet to be identified.
	Hyderabad	-	APBIRED	✓		Estd on 09 th October 2007.
6	Kadapa (YSR)	✓	SYB	✓	50.00	RSETI estd. Functioning in Govt. building- rent free. Plan approval for want of NOC from DC.
7	Karimnagar	✓	SBH	✓	50.00	RSETI estd. Functioning in rented premises. Re-allotment of the land is awaited by the Dist.Admn.
8	Khammam	✓	SBH	✓	50.00	RSETI estd. Functioning in rented premises. Re-allotment of the land is awaited by the Dist.Admn.
9	Krishna	✓	ANB	✓	50.00	RSETI estd. Functioning in rented premises Pursuing with Dist. Admin for allotment of the land.
10	Kurnool	✓	SYB	✓	50.00	Functioning in rented premises. Govt. building, rent free. Bids invited for appointment of Architect.
11	Mahabubnagar	✓	SBI	✓	50.00	RSETI estd. Functioning in rented premises. Alloted land not given the possession and Alternate piece of land to be allotted. DC retired and PD DRDA transferred elsewhere. Matter being followed up through the LDM and Director RSETI.
12	Medak	✓	SBI	✓	50.00	RSETI estd. Functioning in rented premises. Foundation stone laid on 21.12.2012.
13	Nalgonda	✓	SBH	✓	50.00	RSETI estd. Functioning in rent free Govt. Building. Construction in progress, columns erected.
14	Nellore	✓	ANB	✓		RSETI estd. Functioning in own building. Institute in collaboration with Swarna Bhartiya Trust. Land not required at present.
15	Nizamabad	✓	SBH	✓	50.00	RSETI estd. Functioning in rent free Govt.Buldng. Construction is progress, ground floor completed and columns erected for 1 st floor.
16	Prakasam	✓	RUD	✓	100.00	RSETI estd. Functioning in govt. building. Finishing of structure is over. Work is in progress.
17	Rangareddy	✓	SBH	✓	100.00	RSETI estd. Functioning in rented building. 1 st floor completed and centering work for 2 nd floor and brick work for ground floor are in progress.
18	Srikakulam (Rajam)	-	ANB	✓		Institute in partnership of Bank with GMR.
	Srikakulam	✓	ANB	✓	50.00	RSETI estd. Functioning in rented building. Land allotted and tenders floated for calling bids.
19	Vishakhapatnam	✓	SBI	✓	50.00	RSETI estd. Functioning in rented premises. Yet to receive the Municipal corp. approval.
20	Vizianagaram	✓	SBI	✓	50.00	RSETI estd. Functioning in rented premises. Yet to receive Municipal corp. approval.
21	Warangal	✓	SBH	✓	50.00	RSETI estd. Functioning in rented building. Construction is progress, columns erected.
22	West Godavari	✓	ANB	✓	50.00	RSETI estd. Functioning in rented building. Building plan approved, empanelment in process and tenders floated. Construction yet to start.
	22	22		25	18	

Note: Please see the Annexure for Bank Code.

State-wise Progress of RSETIs as on 31.03.2013 in India

Assam

Sl. No.	Districts	SLBC Approved	Name of Bank	RSETIs established by Banks	RSETIs received MoRD Grant	Remarks (if any)
1	2	3	4	5	6	7
1	Baksa	✓	SBI	✓	50.00	RSETI estd. Functioning rented building. Architect appointed. Some dispute in allotted land, Pursuing with the dist. Admin to sort out the issue.
2	Barpeta	✓	UCO	✓		RSETI estd. Functioning in rented premises. Land Allotted. Possession yet to be taken. Land under water logged condition.
3	Bongaigaon	✓	AGV	✓	50.00	RSETI estd. Functioning in rented premises. Alternative plot will be allotted by Dist. Admin.
4	Cachar	✓	UTB	✓		RSETI estd. Functioning in rented building, land yet to be allotted by the state govt.
5	Chirang	✓	SBI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Architect appointed. Construction under process.
6	Darrang	✓	UCO	✓		RSETI estd. Functioning in rent free Govt. building. Land yet to be allotted.
7	Dhemaji	✓	UTB			Advised to explore the possibility in ITI campus.
8	Dhubri	✓	UCO	✓		RSETI estd. Functioning in rented building. Land allotted and possession taken, Architect not appointed. Plan yet to be approved.
9	Dibrugarh	✓	NEDFi	✓		RSETI estd. Functioning in rent free Govt. building. Land not yet allotted.
10	Goalpara	✓	UCO	✓		RSETI estd. Functioning in rent free Govt. building. Land not yet allotted.
11	Golaghat	✓	UTB			Both State Government and Bank to take initiative.
12	Hailakandi	✓	UTB			Land Allotted.
13	Jorhat	✓	AGV	✓	50.00	RSETI estd. Functioning in rented premises. Construction work will start soon.
14	Kamrup Metropolitan	✓	AGV	✓		RSETI Estd. Land not allotted.
15	Kamrup Rural	✓	AGV			Land not allotted.
16	Karbi Anglong	✓	SBI			Land not yet allotted. Being pursued with District Council.
17	Karimganj	✓	UTB			Land identification in process.
18	Kokrajhar	✓	UCO	✓		RSETI estd. Functioning in rent free Govt. building. Land allotted and possession taken.
19	Lakhimpur	✓	UTB	✓		RSETI estd. Functioning in rented building, land allotted and possession taken by the RSETI. Construction yet to start.
20	Morigaon	✓	UTB	✓		RSETI estd., and functioning in rented building, land yet to be allotted by the state govt.
21	Nagaon	✓	RUD	✓	50.00	RSETI estd. Not operational. Land allotment process not completed.
2	Nalbari	✓	NEDFi	✓		RSETI Estd. Functioning in rented premises. Land not yet allotted.
23	North Cachar Hills (Dima Hassao)	✓	SBI	✓	50.00	RSETI estd. Functioning in rented building. Possession of land not yet handed over.
24	Sibsagar	✓	UTB			Land Allotted.
25	Sonitpur	✓	AGV	✓		RSETI estd. Functioning in rented premises. Land yet to be allotted.
26	Tinsukia	✓	CBI	✓		RSETI estd. Functioning in rent free Govt. building. Land recently allotted.
27	Udalguri	✓	SBI	✓	50.00	RSETI estd. Training to start in DRDA premises after rent is fixed. Architect to be appointed.
	27	27		20	7	

Note: Please see the Annexure for Bank Code.

State-wise Progress of RSETIs as on 31.03.2013 in India

Arunachal Pradesh

Sl. No.	Districts	SLBC Approved	Name of Bank	RSETIs established by Banks	RSETIs received MoRD Grant	Remarks (if any)
1	2	3	4	5	6	7
1	Anjaw	✓	UTB			Land yet to be allotted.
2	Changlang	✓	PNB			PNB cannot take the responsibility of opening RSETI.
3	East Kameng	✓	SBI			Land yet to be allotted.
4	East Siang	✓	VYB			Land yet to be allotted.
5	Kurung Kumey	✓	SBI			Land yet to be allotted.
6	Lohit	✓	UTB			Land yet to be allotted.
7	Lower Dibang Valley	✓	UTB			Pursued with state govt for allotment of the land.
8	Lower Subansiri	✓	SBI			Land yet to be allotted.
9	Papum Pare	✓	APRB	✓	50.00	RSETI estd. Functioning in bank's building. Soil & Site survey conducted on 02/02/2013 thereafter SBI, LHO Guwahati will tender for Architect.
10	Tawang	✓	SBI			Land yet to be allotted.
11	Tirap	✓	PNB			PNB cannot take the responsibility of opening RSETI.
12	Upper Dibang Valley	✓	UTB			Land yet to be allotted.
13	Upper Subansiri	✓	SBI			Land yet to be allotted.
14	Upper Siang	✓	VYB			Land yet to be allotted.
15	West Kameng	✓	SBI			Pursued with state govt.
16	West Siang	✓	VYB			Land yet to be allotted.
	16	16	6	1	1	

Note: Please see the Annexure for Bank Code.

State-wise Progress of RSETIs as on 31.03.2013 in India

Bihar

Sl. No.	Districts	SLBC Approved	Name of Bank	RSETIs established by Banks	RSETIs received MoRD Grant	Remarks (if any)
1	2	3	4	5	6	7
1	Araria	✓	SBI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Plan is under preparation.
2	Arwal	✓	PNB	✓	50.00	RSETI estd. Functioning in rented premises. Construction work is awarded to LIC of India.
3	Aurangabad	✓	PNB	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Construction work is awarded to LIC of India.
4	Banka	✓	UCO	✓		RSETI estd. Functioning in Govt. building, rent free. Disputed land.
5	Begusarai	✓	UCO	✓	50.00	RSETI estd. Functioning in rented building. Land allotted. Plan submitted for approval from Nagar Nigam.
6	Bhagalpur	✓	UCO	✓		RSETI estd. Functioning in rented building. Allotted land is not suitable. Awaiting for allotment of fresh land.
7	Bhojpur	✓	PNB	✓	50.00	RSETI estd. Functioning in rent free Govt. Building. Construction work is awarded to LIC of India.
8	Buxar	✓	PNB	✓	50.00	RSETI estd. Functioning in rented premises. Construction work is awarded to LIC of India.
9	Darbhanga	✓	CBI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Foundation stone laid on 21.12.2012. Construction in progress.
10	East Champaran	✓	CBI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Disputed land.
11	Gaya	✓	PNB	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Construction work is awarded to LIC of India.
12	Gopalganj	✓	CBI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Alternate land yet to be allotted.
13	Jamui	✓	SBI	✓	50.00	RSETI estd. Functioning in rented premises. Plan prepared, Pending for approval from Local Authority.
14	Jehanabad	✓	PNB	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Construction work is awarded to LIC of India.
15	Khagaria	✓	UBI	✓	50.00	RSETI estd. Functioning in rented premises. Land allotted was allotted to some other Organization. Re-allotted in Sept.2012.
16	Kishanganj	✓	SBI	✓	50.00	RSETI estd. Functioning in rented premises. Plan is under preparation.
17	Kaimur	✓	PNB	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Construction work is awarded to LIC of India.
18	Katihar	✓	CBI	✓		RSETI estd. Functioning in rent free Govt. building. Foundation stone laid on 21.12.2012.
19	Lakhisarai	✓	PNB	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Construction work is awarded to LIC of India.
20	Madhubani	✓	CBI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Foundation stone laid on 21.12.2012. Construction in progress.
21	Monghyr	✓	UCO	✓		RSETI estd. Functioning in rent free Govt. building. Land allotted and possession taken. Proposal sent to MoRD on 21.01.13 waiting for approval.
22	Madhepura	✓	SBI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Land allotted on March 2011, possession not yet taken, Architect appointed.
23	Muzaffarpur	✓	CBI	✓		RSETI estd. Functioning in rented premises. Disputed land.
24	Nalanda	✓	PNB	✓	50.00	RSETI estd. Functioning in rented premises. Construction work is awarded to LIC of India.
25	Nawada	✓	PNB	✓	50.00	RSETI estd. Functioning in rented premises. Construction work is awarded to LIC of India.
26	Patna	✓	PNB	✓		Not yet functioning. Construction work is awarded to LIC of India. Proposal sent to MoRD on 21.01.13 for their approval.
27	Purnia	✓	SBI	✓	50.00	RSETI estd. Functioning from Banks own building. Plan prepared & pending for approval from Local Authority.

28	Rohtas	✓	PNB	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Construction work is awarded to LIC of India.
29	Saharsa	✓	SBI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Plan prepared & pending for approval from Local Authority.
30	Samastipur	✓	UBI	✓	50.00	RSETI estd. Functioning in rented premises. Physical possession obtained in Sept.2012. Architect to be appointed.
31	Sheohar	✓	BOB	✓	50.00	RSETI estd. Functioning in rented premises. Construction process commenced.
32	Sheikhpura	✓	CNB	✓	50.00	RSETI estd. Functioning in rented building. Land provided is not suitable. Requested Govt. to provide alternate land suitable for RSETI.
33	Saran	✓	CBI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Foundation stone laid on 21.12.2012. Construction in progress.
34	Sitamarhi	✓	BOB	✓		RSETI estd. Functioning in rented premises. Matter taken up with State Govt. for allocation of land.
35	Supaul	✓	SBI	✓		RSETI estd. Functioning in rent free Govt. building. Awaiting land allotment.
36	Siwan	✓	CBI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Foundation stone laid on 21.12.2012. Construction in progress.
37	Vaishali	✓	RUD	✓	50.00	RSETI estd. Functioning in rented premises. Land allotment process is in progress.
38	West Champaran	✓	CBI	✓	50.00	RSETI estd. Functioning in rented premises. Foundation stone laid on 21.12.2012. Construction in progress.
	38	38	7	38	30	

Note: Please see the Annexure for Bank Code.

State-wise Progress of RSETIs as on 31.03.2013 in India

Chhattisgarh

Sl. No	Districts	SLBC Approved	Name of Bank	RSETIs established by Banks	RSETIs received MoRD Grant	Remarks (if any)
1	2	3	4	5	6	7
1	Bastar/Jagdalpur	✓	SBI	✓		RSETI estd. Functioning in Govt. building, rent free. Proposal forwarded to MoRD on 09.08.12.
2	Bijapur	✓	SBI	✓	50.00	RSETI estd. Identified Govt. building, rent free. Plan has been prepared and pending with Dist. Admn. for approval.
3	Bilaspur	✓	SBI	✓	50.00	RSETI estd. Functioning in Govt. building on rent. Construction likely to be completed by August / September, 2013.
4	Dhamtari	✓	DNB	✓	50.00	RSETI estd. Functioning in rented building. Tendering process is going on.
5	Durg	✓	DNB	✓	10.00	RSETI estd. Functioning in Govt. building, rent free. Architect appointed, construction will start very soon. Proposal sent to MoRD.
6	Janjgir-Champa	✓	SBI	✓	50.00	RSETI estd. Functioning in Govt. building on rent. Land allotted by Dist. Administrations was subsequently withdrawn, matter is under re-consideration.
7	Jashpur	✓	SBI	✓	50.00	RSETI estd. Functioning in Govt. building, rent free. Demarcation of land is yet to be done by Revenue Dept.
8	Kabirdham (Kawardha)	✓	SBI	✓	50.00	RSETI estd. Functioning in Govt. building, rent free. Plan estimate is being prepared by Architect.
9	Korba	✓	SBI	✓	50.00	RSETI estd. Functioning in Govt. building, rent free. Plan estimate is being prepared by Architect.
10	Koria	✓	CBI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Foundation stone laid on 21.12.2012. Construction in progress.
11	Mahasamund	✓	DNB	✓	50.00	RSETI estd. Functioning in rented building. Architect appointed, construction will start very soon.
12	Narayanpur	✓	SBI	✓	50.00	RSETI estd. Functioning in Govt. building, on rent. Dist. Admn. has advised that alternate land will be allotted instead of earlier one.
13	North Bastar (Kanker)	✓	SBI	✓	50.00	Functioning in Govt. building, rent free.
14	Raigarh	✓	SBI	✓	50.00	RSETI estd. Govt. building, rent free. Plan / Estimate being prepared by Architect.
15	Raipur	✓	DNB	✓	50.00	RSETI estd. Functioning in Govt. building, rent free. Possession of land not yet taken.
16	Rajnandagon	✓	DNB	✓		RSETI estd. Functioning in Govt. building, rent free. Possession of land not yet taken, .Proposal for sent to MoRD on 08.11.12
17	South Bastar (Dantewada)	✓	SBI	✓	50.00	RSETI estd. Functioning in Govt. building rent free. Plan / estimate being prepared by the Architect.
18	Surguja	✓	CBI	✓	50.00	RSETI estd. Functioning in Bank premises. Foundation stone laid on 21.12.2012. Construction in progress
19	Balod*					
20	Bemetara*					
21	Mungeli*					
22	Baloda Bazar*					
23	Gariyaband*					
24	Kondagaon*					
25	Sukma*					
26	Balrampur*					
27	Surajpur*					
27		18		18	16	

Note: Please see the Annexure for Bank Code.

*Newly formed districts.

State-wise Progress of RSETIs as on 31.03.2013 in India

Gujarat

Sl. No.	Districts	SLBC Approved	Name of Bank	RSETIs established by Banks	RSETIs received MoRD Grant	Remarks (if any)
1	2	3	4	5	6	7
1	Ahmedabad	✓	DNB	✓	50.00	RSETI estd. Functioning in rented building. Tenders have been floated / refloated.
2	Amreli	✓	SBI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Plan prepared and approved, Architect not yet appointed.
3	Anand - Borsad	✓	BOB	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Tender for construction has been floated.
4	Banaskantha	✓	DNB	✓	50.00	RSETI estd. Functioning in rented building. Tenders have been floated / refloated.
5	Bharuch	✓	BOB	✓	50.00	RSETI estd. Functioning in rented premises. Plan submitted for finalization.
6	Bhavnagar	✓	SBI	✓	10.00	RSETI estd. Functioning in rent free Govt. building. Land not yet allotted.
7	Dahod	✓	BOB	✓		RSETI estd. Functioning in rent free Govt. building. Construction process commenced. Proposal forwarded to MoRD on 09.08.12.
8	Dangs	✓	BOB	✓		RSETI estd. Functioning in rented premises. Architect to submit estimates shortly.
9	Gandhinagar	✓	BOB	✓		RSETI estd. Functioning in rented premises. Land allotted and further action to initiate construct is being commenced.
10	Jamnagar	✓	SBI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Foundation work completed.
11	Junagarh	✓	SBI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Work could not be started due to dispute.
12	Kutch (Bhuj)	✓	DNB	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Possession of land not yet given.
13	Kheda	✓	RUD	✓		RSETI estd. Functioning in own building.
14	Mehsana	✓	DNB	✓	50.00	RSETI estd. Functioning in rented building. Tenders have been floated / refloated.
15	Narmada	✓	BOB	✓	10.00	RSETI estd. Functioning in rented premises. Awaiting land allotment.
16	Navsari	✓	BOB	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Land allocation cancelled. Matter taken up with State Govt.
17	Patan	✓	DNB	✓	50.00	RSETI estd. Functioning in rented building. Tenders have been floated / refloated.
18	Panchmahal-Godhra	✓	BOB	✓	50.00	RSETI estd. Functioning in rented premises. Plan submitted for finalization.
19	Porbandar	✓	SBI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. In principle approval of plan waited.
20	Rajkot	✓	SBI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Work could not be started due to dispute.
21	Sabarkantha	✓	DNB	✓	50.00	RSETI estd. Functioning in rented building. Tenders have been floated / refloated.
22	Surendranagar	✓	SBI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. In principle approval of plan awaited.
23	Surat	✓	BOB	✓	50.00	RSETI estd. Functioning in rented premises. Construction estimates being finalized.
24	Tapi	✓	BOB	✓		RSETI estd. Functioning in rented premises. Land not yet allotted.
25	Vadodara (Baroda)	✓	BOB	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Plan submitted for finalization.
26	Valsad (Bulsar)	✓	BOB	✓	50.00	RSETI estd. Functioning in rented premises. Plan submitted for finalization.
	26	26		26	21	

Note: Please see the Annexure for Bank Code.

State-wise Progress of RSETIs as on 31.03.2013 in India

Goa

Sl. No.	Districts	SLBC Approved	Name of Bank	RSETIs established by Banks	RSETIs received MoRD Grant	Remarks (if any)
1	2	3	4	5	6	7
1	North Goa	-	SBI			Will be trained at SBRSETI South Goa
2	South Goa	✓	SBI	✓		RSETI estd. Functioning in rented premises. Awaiting land allotment.
	2	1		1	0	

Note: Please see the Annexure for Bank Code.

State-wise Progress of RSETIs as on 31.03.2013 in India

Haryana

Sl. No.	Districts	SLBC Approved	Name of Bank	RSETIs established by Banks	RSETIs received MoRD Grant	Remarks (if any)
1	2	3	4	5	6	7
1	Ambala	✓	PNB	✓	50.00	RSETI estd. Not yet functioning. Construction work is awarded to LIC of India.
2	Bhiwani	✓	PNB	✓		RSETI estd. Not yet functioning. Construction work is awarded to LIC of India.
3	Faridabad	✓	SYB	✓	50.00	RSETI estd. Functioning in rented premises. Bids invited for appointment of Architect.
4	Fatehabad	✓	SBP	✓	50.00	RSETI estd. Functioning in govt. building, on rent. Architect selected, layout plan approved on 11.02.2013.
5	Gurgaon	✓	RUD	✓	10.00	RSETI estd. Functioning in rented building. Process of release of 2 nd installment of 40 lakh..
6	Hissar	✓	PNB	✓	50.00	RSETI estd. Not yet functioning. Construction work is awarded to LIC of India.
7	Jhajjar	✓	PNB	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Construction work is awarded to LIC of India.
8	Jind	✓	PNB	✓	50.00	RSETI estd. Functioning in rented premises. Construction work is awarded to LIC of India.
9	Karnal	✓	PNB	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Construction work is awarded to LIC of India.
10	Kaithal	✓	PNB	✓	50.00	RSETI estd. Not yet functioning. Construction work is awarded to LIC of India.
11	Kurukshetra	✓	PNB	✓	50.00	RSETI estd. Functioning in rented premises. Construction work is awarded to LIC of India.
12	Mahendergarh/ Narnaul	✓	PNB	✓		RSETI estd. Functioning in rent free Govt. building. Construction work is awarded to LIC of India.
13	Mewat	✓	SYB	✓	50.00	RSETI estd. Functioning in rented premises. Foundation completed. Work stopped due to recession of contract by contractor.
14	Panchkula	✓	PNB	✓	50.00	RSETI estd. Not yet functioning. Construction work is awarded to LIC of India.
15	Panipat	✓	PNB	✓		RSETI estd. Functioning in rent free Govt. building. Construction work is awarded to LIC of India.
16	Rewari	✓	PNB	✓		RSETI estd. Functioning in rented premises. Construction work is awarded to LIC of India.
17	Rohtak	✓	PNB	✓		RSETI estd. Functioning in rent free Govt. building. Construction work is awarded to LIC of India.
18	Sirsa	✓	PNB	✓	50.00	RSETI estd. Not yet functioning. Construction work is awarded to LIC of India.
19	Sonepat	✓	PNB	✓		RSETI estd. Functioning in rent free Govt. building. Not yet functioning. Construction work is awarded to LIC of India.
20	Yamuna Nagar	✓	PNB	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Construction work is awarded to LIC of India.
21	Palwal	✓	OBC	✓	50.00	RSETI estd. Functioning in rented premises. Modified MoU is pending for execution with Dist. authority as there was road construction on the allotted part of the land.
	21	21		21	15	

Note: Please see the Annexure for Bank Code.

State-wise Progress of RSETIs as on 31.03.2013 in India

Himachal Pradesh

Sr No	Districts	SLBC Approved	Name of Bank	RSETIs established by Banks	RSETIs received MoRD Grant	Remarks (if any)
1	2	3	4	5	6	7
1	Bilaspur	✓	UCO	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Plan submitted for approval from Nagar Nigam.
2	Chamba	✓	SBI	✓		RSETI estd. Functioning in Govt. building on rent. Land not yet allotted.
3	Hamirpur	✓	PNB	✓	50.00	RSETI estd. Functioning in rented premises. Construction work is awarded to LIC of India.
4	Kangra	✓	PNB	✓	50.00	RSETI estd. Functioning in Bank's rented premises. Construction work is awarded to LIC of India.
5	Kinnaur	✓	PNB			To be trained at RSETI Shimla due to snow bound sparsely populated area. Not allotted to PNB.
6	Kulu	✓	PNB	✓	50.00	RSETI estd. Functioning in Bank's rented premises. Construction work is awarded to LIC of India.
7	Lahaul Spiti (Keylong)	✓	PNB			To be trained at RSETI Shimla due to snow bound sparsely populated area. Not allotted to PNB.
8	Mandi	✓	PNB	✓	50.00	RSETI estd. Functioning in Bank's rented premises. Construction work is awarded to LIC of India.
9	Shimla	✓	UCO	✓	50.00	RSETI estd. Functioning in rented premises. Land proposal for Mutation entry submitted to Govt.
10	Sirmaur	✓	UCO	✓		RSETI estd. Functioning in rent free Govt. building. Land allotted and possession taken.
11	Solan	✓	UCO	✓	50.00	RSETI estd. Functioning in rented premises. Plan submitted for approval from Nagar Nigam.
12	Una	✓	PNB	✓	50.00	RSETI estd. Functioning in Bank's rented premises. Construction work is awarded to LIC of India.
	12	12	1	10	8	

Note: Please see the Annexure for Bank Code.

State-wise Progress of RSETIs as on 31.03.2013 in India

Jammu and Kashmir

Sr No	Districts	SLBC Approved	Name of Bank	RSETIs established by Banks	RSETIs received MoRD Grant	Remarks (if any)
1	2	3	4	5	6	7
1	Anantnag	✓	JKB	✓		RSETI estd. Functioning in rented building. Land not yet allotted.
2	Badgam	✓	JKB	✓		RSETI estd. Functioning in rented building. Land not yet allotted.
3	Bandipora	✓	JKB	✓		RSETI estd. Functioning in rented building. Land allotted and possession taken.
4	Baramula	✓	JKB	✓		RSETI estd. Functioning in rented building. Land allotted, no formal transfer and awaiting possession.
5	Doda	✓	SBI	✓		RSETI estd. Functioning in rented premises. Land not yet allotted.
6	Ganderbal	✓	JKB	✓		RSETI estd. Functioning in rented building. Land allotted, no formal transfer and awaiting possession.
7	Jammu	✓	SBI	✓		RSETI estd. Functioning in own building. Land not yet allotted.
8	Kargil	✓	SBI	✓		RSETI estd. Functioning in Bank's building on rent. Land not yet allotted.
9	Kathua	✓	SBI	✓		Functioning in rented building. Awaiting land allotment.
10	Kishtwar	✓	SBI	✓		RSETI estd. Functioning in rented premises. Land not yet allotted.
11	Kulgam	✓	JKB	✓		RSETI estd. Functioning in rented building. Land allotted, no formal transfer and awaiting possession.
12	Kupwara	✓	JKB	✓		RSETI estd. Functioning in Bank building. Land allotted but awaiting possession.
13	Ladakh (Leh)	✓	SBI			Both State Government & Bank to take initiative
14	Poonch	✓	JKB	✓		RSETI estd. Functioning in rented building. Land allotted, no formal transfer and awaiting possession.
15	Pulwama	✓	JKB	✓		RSETI estd. Functioning in rented building. Awaiting land allotment.
16	Rajouri	✓	JKB	✓		RSETI estd. Functioning in rented building. Land identified but not allotted.
17	Ramban	✓	SBI	✓		RSETI estd. Functioning in rented premises. Land not yet allotted.
18	Reasi	✓	SBI	✓		RSETI estd. Functioning in rented premises. Land not yet allotted.
19	Srinagar	✓	JKB	✓		RSETI estd. Functioning in rented premises. Land has been identified by Govt.
20	Samba	✓	SBI	✓		RSETI estd. Functioning in rented premises. Land not yet allotted.
21	Shopian	✓	JKB	✓		Functioning in rented building. Land allotted but awaiting possession.
22	Udhampur	✓	SBI	✓		RSETI estd. Functioning in rented building. Land not yet allotted.
	22	22	11	21	0	

Note: Please see the Annexure for Bank Code.

State-wise Progress of RSETIs as on 31.03.2013 in India

Jharkhand

Sr No	Districts	SLBC Approved	Name of Bank	RSETIs established by Banks	RSETIs received MoRD Grant	Remarks (if any)
1	2	3	4	5	6	7
1	Bokaro	✓	BOI	✓	50.00	RSETI estd. Functioning in rented building. Non-lead. Land not yet allotted.
2	Chatra	✓	BOI	✓		RSETI estd. Functioning in rent free Govt. building. Plan is under process with Architect. Proposal forwarded to MoRD on 06.09.12 and waiting for approval.
3	Deoghar	✓	SBI	✓	50.00	RSETI estd. Functioning in Bank premises. Approval of Map is pending.
4	Dhanbad	✓	BOI	✓	50.00	RSETI estd. Functioning in rented building. Non-lead. Selection process of contractor will start after the estimate is received.
5	Dumka	✓	ALB	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Architect appointed.
6	East Singhbhum	✓	BOI	✓	50.00	RSETI estd. Functioning in bank's building, rent free. Construction of boundary wall initiated to avoid encroachment.
7	Garhwa	✓	SBI	✓		RSETI estd. Functioning in rent free Govt. building. Land has been identified and sent to Commissioner Palamu.
8	Giridh	✓	UCO	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Land not yet allotted.
9	Godda	✓	ALB	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Architect appointed.
10	Gumla	✓	BOI	✓	50.00	RSETI estd. Functioning in rented building (LDM Office). Non-lead. Construction expected to start by Jan.2013 end.
11	Hazaribagh	✓	ALB	✓	50.00	RSETI estd. Functioning in rented building. Architect appointed.
12	Jamtara	✓	SBI	✓		RSETI estd. Functioning in rent free Govt. building. Principal approval of land on lease
13	Khunti	✓	BOI	✓	50.00	RSETI estd. Functioning in rented building (LDM Office). Non-lead. Construction expected to start by Jan.2013 end.
14	Koderma	✓	BOI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Plan under process with Architect.
15	Latehar	✓	SBI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Identified land and allocation in progress.
16	Lohardaga	✓	BOI	✓	50.00	RSETI estd. Functioning in rented building (LDM Office). Non-lead. Construction expected to start by Jan.2013 end.
17	Pakur	✓	SBI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Architect appointed.
18	Palamu/ Daltonganj	✓	SBI	✓		RSETI estd. Functioning in rent free Govt. building. Principal approval of land on lease
19	Ramgarh	✓	PNB	✓	50.00	Non-lead. RSETI estd. Functioning in rented premises. Construction work is awarded to LIC of India.
20	Ranchi	-	SBI	✓		RSETI estd. Functioning in Banks premises. Land allotted and possession taken.
	Ranchi	✓	RUD	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Construction yet to commence.
21	Sahibganj	✓	SBI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Architect appointed.
22	Saraikele- Kharsawan	✓	PNB	✓	50.00	Non-lead. RSETI estd. Functioning in rented premises. Construction work is awarded to LIC of India.
23	Simdega	✓	BOI	✓	50.00	RSETI estd. Functioning in rented building (LDM Office). Non-lead. Construction expected to start by Jan.2013 end.
24	West Singhbhum	✓	BOI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Process of lease deed is on.
	24	24	8	25	20	

Note: Please see the Annexure for Bank Code.

State-wise Progress of RSETIs as on 31.03.2013 in India

Karnataka

Sr No	Districts	SLBC Approved	Name of Bank	RSETIs established by Banks	RSETIs received MoRD Grant	Remarks (if any)
1	2	3	4	5	6	7
1	Bidar	✓	BDC	✓	99.02	<i>RSETI estd. Construction completed.</i>
2	Belgaum	✓	SYB	✓	100.00	RSETI estd. Functioning in rented premises. First floor slab completed.
3	Bijapur	✓	RUD	✓	93.45	<i>RSETI estd. Building construction completed. Functioning in own building.</i>
4	Bagalkot	✓	IVB	✓	40.40	RSETI estd. Functioning in own premises. Plan submitted to BTPA for approval.
5	Bellary	✓	SYB	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Bids invited for appointment of Architect.
6	Bangalore Rural District	✓	RUD	✓	-	<i>The RUDSETI is functioning with support from MoRD prior to RSETI scheme. Construction completed.</i>
7	Chamarajnaragar		SBM & JSS-M	✓		At present functioning, bank has MoU with JSS-Mahavidyapee the RUDSETI, at Mariyala. An officer from SBM bank is deputed and work as Director at JSS-RUDSETI. <i>Not eligible for MoRD Grant.</i>
	Chamarajnaragar	✓	SBM			The SBM bank has decided to set up an independent RSETI. Matter already taken up with SLBC Convener, and also with Principal Sec., RDPR, Karnataka, and requested to allot land to set up RSETI.
8	Chikmagalur	✓	COR	✓	60.00	<i>RSETI estd. RSETI building construction completed.</i>
9	Chitradurga	✓	RUD	✓	100.00	<i>RSETI estd. Construction completed. Functioning in own building.</i>
10	Davangere	✓	CNB	✓	100.00	RSETI estd. Functioning in rent free Govt. building. Scheduled to be completed shortly.
11	Dharwad	✓	RUD	✓	94.57	<i>RSETI estd. Construction completed. Functioning in own building.</i>
12	Dakshina Kannada	✓	RUD	✓	90.98	<i>RSETI estd. Construction completed. Functioning in own building.</i>
13	Gadag	✓	SBI	✓	100.00	<i>RSETI estd. RSETI building construction completed.</i>
14	Gulbarga	✓	SBI & KGB	✓	80.00	<i>RSETI estd. Construction completed. Proposal for 20 lakh at NIRD – awaiting UC from RSETI.</i>
15	Hassan	✓	CNB	✓	50.00	RSETI estd. Functioning in rented premises. Construction work to commence shortly.
16	Haveri	✓	VYB	✓	100.00	<i>RSETI construction completed. Functioning in newly constructed building.</i>
17	Kodagu	✓	COR	✓	50.00	RSETI estd. Functioning in own building. Tenders to be floated.
18	Kolar	✓	CNB	✓	80.00	RSETI estd. Functioning in own building. Scheduled to be completed by March 2013.
19	Koppal	✓	SBH	✓	49.60	RSETI estd. Functioning in Govt. building, rent free. Encroachment on allotted land due to which physical possession could not be made.
20	Mandya	✓	VYB	✓	100.00	<i>RSETI building construction completed</i>
21	Mysore	✓	RUD	✓	99.58	<i>RSETI estd. Construction completed. Functioning in own building.</i>
22	Raichur	✓	SBH	✓	50.00	RSETI estd. Functioning in Govt. building, rent free. Allotted land is short by 392 sq.yds. H.T. electrical poles are passing through the allotted land. Matter taken up with the concerned authorities.
23	Shimoga	✓	CNB	✓	35.00	RSETI estd. Functioning in own building. Scheduled to be completed by April 2013.
24	Tumkur	✓	SBM	✓	50.00	Functioning in rent free premises provided by ZP, Tumkur at taluk HQ. RSETI building construction work in progress. Bore well, compound wall, earthwork and footings completed.
25	Udupi	✓	RUD	✓	90.93	<i>RSETI estd. RUDSETI funded and functioning in own building. Construction completed with MoRD grant.</i>

	Udupi		SYB	✓		RSETI estd. RSETI functioning in bank's own building, rent free.
26	Uttara Kannada / Kumta	✓	SYB	✓	100.00	<i>RSETI estd. Construction completed with MoRD grant.</i>
	Uttara Kannada		CNB	✓		Canara Bank's own institute. <u>Not eligible to grant due to 2nd Institute in the district.</u>
27	Ramanagara	✓	CNB	✓	40.00	RSETI estd. Functioning in own building. Construction stopped as the land belongs to Forest Dept. Matter is under follow-up.
28	Chikballapur	✓	CNB	✓	100.00	<i>RSETI estd. Functioning in the new building.</i>
29	Yadgir	✓	SBI			Formalities to start RSETI is under process & is expected to complete shortly.
	29	29	2	30	26	

Note: Please see the Annexure for Bank Code.

State-wise Progress of RSETIs as on 31.03.2013 in India

Kerala

Sr No	Districts	SLBC Approved	Name of Bank	RSETIs established by Banks	RSETIs received MoRD Grant	Remarks (if any)
1	2	3	4	5	6	7
1	Alappuzha	✓	SBT	✓	50.00	RSETI estd. Functioning in rented premises. Tender being floated.
2	Ernakulam	✓	UBI	✓	50.00	RSETI estd. Functioning in rented premises. Tender called for appointment of Architect/ consultant.
3	Idukki	✓	UBI	✓	50.00	RSETI estd. Functioning in rented premises. Land allotted, but their no ground water availability in allotted site as suggested by Hydrologist. Again requested Local/ Dist. officials to allot another suitable site for construction of RSETI building.
4	Kollam	✓	SYB	✓	50.00	RSETI estd. Functioning in rented premises. Architect to be appointed and plan to be prepared.
5	Kannur	✓	RUD	✓	□	<i>The RUDSETI is functioning with support from MoRD prior to RSETI scheme. Construction completed.</i>
6	Kasargod	✓	ANB	✓	50.00	Non-Lead. RSETI estd. Functioning in rented premises. Under process of empanelment of architectural consultant for construction.
7	Kottayam	✓	SBT	✓	50.00	RSETI estd. Functioning in rented premises. In the process of floating tender.
8	Kozhikode	✓	CNB	✓		RSETI estd. Functioning in rent free govt. building. Suitable land is yet to be allotted.
9	Malappuram	✓	CNB	✓	30.00	RSETI estd. Functioning in own campus buildings. Tendering work is under progress.
10	Palakkad	✓	CNB	✓		RSETI estd. Functioning in rent free govt. building. Suitable land is yet to be allotted.
11	Pathanamthitta	✓	SBT	✓	50.00	RSETI estd. . Functioning in rented premises. Allotted land not suitable, hence requested the Dept. of RD for alternate piece of land.
12	Thrissur	✓	CNB	✓	50.00	RSETI estd. Functioning in govt. ETC campus building. Tendering work is under progress.
13	Thiruvananthapuram	✓	IOB	✓	50.00	RSETI estd. Functioning in rented premises. Architect appointed, plan approved, estimates prepared (3.25 crore) Excess amount will born by the bank. Contract is given to CPWD, construction yet to start.
14	Wayanad	✓	SBT	✓	50.00	RSETI estd. Functioning in rented premises. In the process of floating tender.
	14	14		14	11	

Note: Please see the Annexure for Bank Code.

State-wise Progress of RSETIs as on 31.03.2013 in India

Madhya Pradesh

Sr No	Districts	SLBC Approved	Name of Bank	RSETIs established by Banks	RSETIs received MoRD Grant	Remarks (if any)
1	2	3	4	5	6	7
1	Alirajpur	✓	BOB	✓	50.00	RSETI estd. Functioning in rented premises. Construction process commenced.
2	Anuppur	✓	CBI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Disputed land.
3	Ashok Nagar	✓	SBI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Tender process has been initiated.
4	Balaghat	✓	CBI	✓	50.00	RSETI estd. Functioning in Bank premises. Foundation stone laid on 21.12.2012.
5	Barwani	✓	BOI	✓	50.00	RSETI estd. Functioning in rented building. Demarkation of land is in process.
6	Betul	✓	CBI	✓	50.00	RSETI estd. Functioning in Bank premises. Foundation stone laid on 21.12.2012.
7	Bhind	✓	CBI	✓	50.00	RSETI estd. Functioning in Bank premises. Disputed land.
8	Bhopal	✓	RUD	✓	50.00	RSETI estd. Functioning in rented building. Land allotted and work will commence shortly.
	Bhopal		BOI	✓		2nd Institute in the dist. Bank's own institute. Functioning in banks building, rent free. Not eligible for MoRD grant.
9	Burhanpur	✓	BOI	✓	50.00	RSETI estd. Functioning in rented building. Demarkation of land is in process.
10	Chhatarpur	✓	SBI	✓	50.00	RSETI estd. Functioning in Govt. building, rent free. Plan is pending with Dist. Admn. for approval.
11	Chhindwara	✓	CBI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Foundation stone laid on 21.12.2012.
12	Damoh	✓	SBI	✓	50.00	RSETI estd. Functioning in Govt. building, on rent. Plan is being prepared by the Architect.
13	Datia	✓	PNB	✓	50.00	RSETI estd. Functioning in rented premises. Construction work is awarded to LIC of India.
14	Dewas	✓	BOI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. The govt. is yet to provide the land for approach road to plot.
15	Dhar	✓	BOI	✓	50.00	RSETI estd. Functioning in rented building. Plan is under process with Architect.
16	Dindori	✓	CBI	✓	50.00	RSETI estd. Functioning in rented premises. Foundation stone laid on 21.12.2012.
17	Guna	✓	SBI	✓	50.00	RSETI estd. Functioning in private building, on rent. Plan is pending with Dist. Admn. for approval.
18	Gwalior	✓	CBI	✓	50.00	RSETI estd. Functioning in Govt. building, on rent. Foundation stone laid on 21.12.2012.
19	Harda	✓	SBI	✓	50.00	RSETI estd. Functioning in Govt. building, on rent. Tender process has been initiated.
20	Hoshangabad	✓	CBI	✓	50.00	RSETI estd. Functioning in rented premises. Foundation stone laid on 21.12.2012.
21	Indore	✓	VYB	✓	50.00	Non lead. RSETI estd. Functioning in rented building. Fencing of the allotted has been completed and the construction will be initiated shortly. Architect to be appointed.
22	Jabalpur	✓	CBI	✓	50.00	RSETI estd. Functioning in rent free Govt. building on rent. Foundation stone laid on 21.12.2012.
23	Jhabua	✓	BOB	✓	50.00	RSETI estd. Functioning in rented premises. Construction process commenced.
24	Katni	✓	SBI	✓	50.00	RSETI estd. Functioning in private building, on rent. Tenders opened, work order is being issued shortly.
25	Khandwa (East Nimar)	✓	BOI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Demarkation of land is in process.
26	Khargone (West Nimar)	✓	BOI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Demarkation of land is pending due to encroachment on land.
27	Mandla	✓	CBI	✓	50.00	RSETI estd. Functioning in rented premises. Foundation stone laid on 21.12.2012.
28	Mandsaur	✓	CBI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Disputed land.
29	Morena	✓	CBI	✓	50.00	RSETI estd. Functioning in rented premises. Land recently allotted.
30	Narsinghpur	✓	CBI	✓	50.00	RSETI estd. Functioning in rented premises. Foundation stone laid on 21.12.2012.
31	Neemuch	✓	SBI	✓	50.00	RSETI estd. Functioning in private building, on rent. Plan is

						being prepared by the Architect.
32	Panna	✓	SBI	✓	50.00	RSETI estd. Functioning in private building, on rent. Plan is pending with Dist. Admn. for approval.
33	Rewa	✓	UBI	✓	50.00	RSETI estd. Functioning in rented premises. MoU & lease deed agreement is yet to be executed.
34	Rajgarh	✓	BOI	✓	50.00	RSETI estd. Functioning in rented building. Estimate of the building under process with architect.
35	Ratlam	✓	CBI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Foundation stone laid on 21.12.2012.
36	Raisen	✓	CBI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Foundation stone laid on 21.12.2012.
37	Sagar	✓	CBI	✓	50.00	RSETI estd. Functioning in bank's premises. Foundation stone laid on 21.12.2012.
38	Satna	✓	ALB	✓	50.00	RSETI estd. Functioning in rented building. Architect appointed.
39	Sehore	✓	BOI	✓	50.00	RSETI estd. Functioning in rented building. Approval of map pending with local authorities.
40	Seoni	✓	CBI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Foundation stone laid on 21.12.2012.
41	Shahdol	✓	CBI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Foundation stone laid on 21.12.2012.
42	Shajapur	✓	BOI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Trying for alternate land.
43	Sheopur	✓	SBI	✓	50.00	RSETI estd. Functioning in private building on rent. Tender process has been initiated.
44	Shivpuri	✓	SBI	✓	50.00	RSETI estd. Functioning in Govt. building, on rent. Plan is being prepared.
45	Sidhi	✓	UBI	✓	50.00	RSETI estd. Functioning in rented premises. MoU & lease deed agreement is yet to be executed.
46	Singrauli	✓	UBI	✓	50.00	RSETI estd. Functioning in rented premises. MoU & lease deed agreement is yet to be executed.
47	Tikamgarh	✓	SBI	✓	50.00	RSETI estd. Functioning in rented premises. Dist. Admn. has withdrawn the earlier allotted land and alternate land has been recently allotted.
48	Ujjain	✓	BOI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Tenders for contractor floated.
49	Umaria	✓	SBI	✓	50.00	RSETI estd. Functioning in private building, on rent. Allotted land belong to Forest Dept., alternate land is under consideration.
50	Vidisha	✓	SBI	✓	50.00	RSETI estd. Functioning in private building, on rent. Plan submitted to Dist. Admn for approval. Due to objections of Town & Country Planning, alternate land is under consideration.
	50	50	13	51	50	

Note: Please see the Annexure for Bank Code.

State-wise Progress of RSETIs as on 31.03.2013 in India

Maharashtra

Sr No	Districts	SLBC Approved	Name of Bank	RSETIs established by Banks	RSETIs received MoRD Grant	Remarks (if any)
1	2	3	4	5	6	7
1	Akola	✓	CBI	✓		RSETI estd. Functioning in rented premises. Land not yet allotted.
2	Ahmednagar	✓	CBI	✓	50.00	RSETI estd. Functioning in rented premises. Foundation stone laid on 21.12.2012.
3	Amravati	✓	BOM	✓	50.00	Non-Lead. RSETI estd. Functioning in rented building. Common Building plan approved. It has been decided at HO level that the construction will be undertaken by new trust and formation of trust is already initiated.
4	Aurangabad	✓	BOM	✓	50.00	RSETI estd. Functioning in own building. Common Building plan approved. It has been decided at HO level that the construction will be undertaken by new trust and formation of trust is already initiated.
5	Bhandara	✓	BOI	✓	50.00	RSETI estd. Functioning in rented building. Contractor engagement process is on.
6	Beed	✓	SBH	✓	50.00	RSETI estd. Functioning in Rented Premises, Re-allotment of the land is awaited from Dist. Govt.
7	Buldhana	✓	CBI	✓		RSETI estd. Functioning in rent free Govt. building. Land not yet allotted.
8	Chandrapur	✓	BOI	✓	50.00	RSETI estd. Functioning in rented building. Possession of land has yet given by Dist. authority.
9	Dhule	✓	CBI	✓	50.00	RSETI estd. Functioning in rented premises. Disputed land.
10	Gadchiroli	✓	BOI	✓	50.00	RSETI estd. Functioning in rented building. Contractor engagement process is on.
11	Gondia	✓	BOI	✓		RSETI estd. Functioning in rented building. Land not yet allotted.
12	Hingoli	✓	SBH	✓	50.00	RSETI estd. Functioning in Rented Premises, Tenders progress completed and construction yet to start.
13	Jalgaon	✓	CBI	✓	50.00	RSETI estd. Foundation stone laid on 21.12.2012. Functioning in rented premises.
14	Jalna	✓	BOM	✓		RSETI estd. Functioning in rented building. Common Building plan approved. It has been decided at HO level that the construction will be undertaken by new trust and formation of trust is already initiated. Proposal received for grant and forwarded to MoRD on 06.09.12 waiting for their approval.
15	Kolhapur	✓	BOI	✓		RSETI estd. Functioning in rent free Govt. building. Plan has been approved. Proposal received for grant and forwarded to MoRD on 06.09.12 waiting for their approval.
16	Latur	✓	SBI	✓	50.00	RSETI estd. Functioning in rented premises. Construction completed upto plinth.
17	Nandurbar	✓	SBI	✓		RSETI estd. Functioning in rented premises. Inadequate land being offered.
18	Nanded	✓	SBI	✓	50.00	RSETI estd. Functioning in rented premises. Land allotment withdrawn.
19	Nagpur	✓	BOM	✓	50.00	Non-Lead. RSETI estd. Functioning in rented building. Common Building plan approved. It has been decided at HO level that the construction will be undertaken by new trust and formation of trust is already initiated.
20	Nasik	✓	BOM	✓	50.00	RSETI estd. Functioning in Bank's own premises. Common Building plan approved. It has been decided at HO level that the construction will be undertaken by new trust and formation of trust is already initiated.
21	Osmanabad	✓	SBI	✓	50.00	RSETI estd. Functioning in rented premises. Delay in shifting of H.T line passing through the plot.
22	Parbhani	✓	SBH	✓		Non lead, RSETI estd. Functioning in rented premises. Land identified, allotment order is yet to be received.
23	Pune - Theur	✓	BOM,	✓	50.00	RSETI estd. Functioning in bank's premises. Common Building plan approved. It has been decided at HO level that the construction will be undertaken by new trust and formation of trust is already initiated.

	Pune		BOB	✓		RSETI estd. Functioning in rented premises. Institute functioning independent of MoRD guidelines.
	Pune		RUD	✓		RSETI estd. Functioning in rented premises. Not eligible for MoRD grant
24	Raigad	✓	BOI	✓	50.00	RSETI estd. Functioning in bank's building, rent free. Selection process of Architect & contractor is on.
25	Ratnagiri	✓	BOI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Approval from town planner & Gram panchayat awaited.
26	Sindhudurg	✓	BOI	✓	50.00	RSETI estd. Functioning in rented building. Contractor engagement process is on.
27	Sangli	✓	BOI	✓		RSETI estd. Functioning in rented building. Land not yet allotted.
28	Solapur	✓	BOI	✓	50.00	RSETI estd. Functioning in rented building. Building plan yet to be approved by Municipal corporation.
29	Satara	✓	IDBI Bank	✓		RSETI estd. Functioning in Bank's own building. Land not yet allotted.
30	Thane	✓	BOM	✓		Not operational. Common Building plan approved. It has been decided at HO level that the construction will be undertaken by new trust and formation of trust is already initiated.
31	Wardha	✓	BOI	✓	50.00	RSETI estd. Functioning in rented building. Tender for work construction not yet finalized.
32	Washim	✓	SBI	✓		RSETI estd. Functioning in rented premises. Architect appointed. Proposal received for grant and forwarded to MoRD on 25.03.13 waiting for their approval.
33	Yavatmal	✓	CBI	✓		RSETI estd. Functioning in rented premises. Land yet to be allotted.
	33	33	5	35	21	

Note: Please see the Annexure for Bank Code.

State-wise Progress of RSETIs as on 31.03.2013 in India

Meghalaya

Sr No	Districts	SLBC Approved	Name of Bank	RSETIs established by Banks	RSETIs received MoRD Grant	Remarks (if any)
1	2	3	4	5	6	7
1	East Garo Hills	✓	Meghalaya Co-operative Apex Bank			Land allotted but possession not taken.
2	East Khasi Hills	✓	PNB			Not yet functioning. Land not yet allotted.
3	Jaintia Hills	✓	UTB			Both State Government & Bank to take initiative
4	Ribhoi/ Umran	✓	SBI	✓	50.00	RSETI estd. Functioning in rented building. Architect appointed, construction is in process.
5	South Garo Hills	✓	SBI			Land not allotted. Pursued with Govt.
6	West Garo Hills	✓	SBI			Land not allotted. Pursued with Govt.
7	West Khasi Hills	✓	Meghalaya Rural Bank			Both State Government & Bank to take initiative.
	7	7	3	1	1	

Note: Please see the Annexure for Bank Code.

State-wise Progress of RSETIs as on 31.03.2013 in India

Mizoram*

Sr No	Districts	SLBC Approved	Name of Bank	RSETIs established by Banks	RSETIs received MoRD Grant	Remarks (if any)
1	2	3	4	5	6	7
1	Aizawl	✓	SBI	✓	50.00	RSETI estd. Functioning in rented building. Construction of RSETI building could not be started due to dispute in the allotted land. Matter taken up with chief secretary and discussed in SLBC meeting. Building plan & estimates under finalization stage.
2	Champhai		SBI			Land identified, yet to be allotted.
3	Kolasib		SBI			Land not allotted. Taken up with Govt.
4	Lawngtlai		SBI			Land not allotted. Taken up with Govt.
5	Lunglei		SBI			Land not allotted. Taken up with Govt.
6	Mamit		SBI			Land not allotted. Taken up with Govt.
7	Saiha		SBI			Land identified, yet to be allotted.
8	Serchhip		SBI			Land not allotted. Taken up with Govt.
	8	1	8	1	1	

Note: Please see the Annexure for Bank Code.

*The SLBC has not assigned Bank to set up RSETI in districts of Mizoram except for Aizawl

State-wise Progress of RSETIs as on 31.03.2013 in India

Manipur

Sr No	Districts	SLBC Approved	Name of Bank	RSETIs established by Banks	RSETIs received MoRD Grant	Remarks (if any)
1	2	3	4	5	6	7
1	Bishnupur		UTB			
2	Churachandpur	✓	SBI	✓		RSETI estd. Functioning in rented building. Land allotted, possession not yet handed over.
3	Chandel		SBI			Land not allotted. Pursued with Govt.
4	Imphal East	✓	UTB			Land yet to be allotted.
5	Senapati		SBI			Land not allotted. Pursued with Govt.
6	Tamenglong		UTB			
7	Thoubal		SBI			Land not allotted. Pursued with Govt.
8	Ukhul		UTB			
9	Imphal West		SBI			Land not allotted. Pursued with Govt.
	9	2	5	1	0	

Note: Please see the Annexure for Bank Code.

State-wise Progress of RSETIs as on 31.03.2013 in India

Nagaland

Sr No	Districts	SLBC Approved	Name of Bank	RSETIs established by Banks	RSETIs received MoRD Grant	Remarks (if any)
1	2	3	4	5	6	7
1	Dimapur	✓	ALB			Both State Government & Bank to take initiative.
2	Kiphire	✓	SBI			Land not allotted.
3	Kohima	✓	VYB			Not a lead district, RSETI may be taken up by other banks.
4	Longleng	✓	SBI			Land not allotted.
5	Mokokchung	✓	Axis Bank			Bank has declined to set up RSETI.
6	Mon	✓	VYB			Not a lead district, RSETI may be taken up by other banks.
7	Peren	✓	SBI	✓	50.00	RSETI estd. Functioning in rented building. Architect appointed.
8	Phek	✓	SBI			Land not yet allotted.
9	Tuensang	✓	SBI			Land not yet allotted.
10	Wokha	✓	BOB			Both State Government & Bank to take initiative.
11	Zunheboto	✓	SBI			Both State Government & Bank to take initiative.
	11	11	6	1	1	

Note: Please see the Annexure for Bank Code.

State-wise Progress of RSETIs as on 31.03.2013 in India

Odisha

Sr No	Districts	SLBC Approved	Name of Bank	RSETIs established by Banks	RSETIs received MoRD Grant	Remarks (if any)
1	2	3	4	5	6	7
1	Angul	✓	UCO	✓		RSETI estd. Functioning in rented premises. No progress in land allotment.
2	Boudh (Bauda)	✓	SBI	✓	50.00	RSETI estd. Functioning in rented premises. The allotted land has been altered by the District Administration.
3	Bhadrak	✓	UCO	✓	50.00	RSETI estd. Functioning in rented premises. Plan submitted for approval with Nagar Nigam
4	Bolangir (Balangir)	✓	SBI	✓	50.00	RSETI estd. Functioning in rented premises. Plan & estimate are under finalization.
5	Bargarh (Baragarh)	✓	SBI	✓	50.00	RSETI estd. Functioning in rented premises. Plan & estimate are under finalization.
6	Baleswar (Balasore)	✓	UCO	✓	50.00	RSETI estd. Functioning in rented premises. Plan submitted for approval from Nagar Nigam.
7	Cuttack	✓	UCO	✓		RSETI estd. Functioning in rented premises. Land not yet allotted.
8	Debagarh (Deogarh)	✓	CBI	✓		RSETI estd. Functioning in rented premises. Land yet to be allotted.
9	Dhenkanal	✓	UCO	✓		RSETI estd. Functioning in rent free Govt. building. Permissive possession yet to be issued.
10	Ganjam	✓	ANB	✓	50.00	RSETI estd. Functioning in Govt. building free of cost. Construction yet to start.
11	Gajapati	✓	ANB	✓	50.00	RSETI estd. Functioning in govt. building. Construction yet to start.
12	Jharsuguda	✓	SBI	✓		RSETI estd. RSETI functioning at TATA Refractory Ltd building at Belpahar.
13	Jajpur	✓	SBI	✓	50.00	RSETI estd. Functioning in rented premises. Plan and estimates put up to Society for approval.
14	Jagatsinghpur	✓	UCO	✓		RSETI estd. Functioning in rented premises. Land not yet allotted.
15	Khorda	✓	RUD	✓	□	The RUDSETI is functioning with support from MoRD prior to RSETI scheme. Construction completed.
16	Kendujhar (Keonjhar)	✓	BOI	✓	50.00	RSETI estd. Functioning in rented building. Tenders for contractor floated.
17	Kalahandi	✓	SBI	✓	50.00	RSETI estd. Functioning in rented premises. Plan & estimate are under finalization.
18	Kandhamal	✓	SBI	✓		RSETI estd. Functioning in rent free Govt. building. Possession of land taken.
19	Koraput	✓	SBI	✓	50.00	RSETI estd. Functioning in rented premises. Plan & estimate are under finalization.
20	Kendrapara	✓	SBI	✓	50.00	RSETI estd. Functioning in rented premises. Foundation work started.
21	Malkangiri	✓	SBI	✓	50.00	RSETI estd. Functioning in rented premises. Plan is under preparation.
22	Mayurbhanj/Baripada	✓	BOI	✓	50.00	RSETI estd. Functioning in rented building. Plan is pending with Municipal corporation for approval.
23	Nabarangpur	✓	SBI	✓	50.00	RSETI estd. Functioning in rented premises. Plan & estimate are under finalization.
24	Nuapada	✓	SBI	✓	50.00	RSETI estd. Functioning in rented premises. The allotted land has been altered by the District Administration.
25	Nayagarh	✓	SBI	✓	50.00	RSETI estd. Functioning in rented premises. Plan & estimate are under finalization.
26	Puri	✓	UCO	✓	10.00	RSETI estd. Functioning in rented premises. Operational at ITI Puri. Land not yet allotted.
27	Rayagada	✓	SBI	✓		Permissive possessive letter for land not yet received. RSETI estd. Functioning in rented premises.
28	Sambalpur	✓	SBI	✓	50.00	RSETI estd. Functioning in rented premises. Plan & estimate are under finalization.
29	Subarnapur (Sonepur)	✓	SBI	✓	50.00	RSETI estd. Functioning in rented premises. Plan is being prepared.
30	Sundargarh (Sundergarh)	✓	SBI	✓	50.00	RSETI estd. Functioning in rented premises. Plan & estimate are under finalization.
	30	30	17	30	21	

Note: Please see the Annexure for Bank Code.

State-wise Progress of RSETIs as on 31.03.2013 in India

Punjab

Sr No	Districts	SLBC Approved	Name of Bank	RSETIs established by Banks	RSETIs received MoRD Grant	Remarks (if any)
1	2	3	4	5	6	7
1	Amritsar	✓	PNB	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Construction work is awarded to LIC of India.
2	Barnala	✓	SBP	✓	50.00	RSETI estd. Functioning in govt. building on rent. Architect selected, layout plan approved and estimate of Rs.3.77 crore received return back to architect for modification.
3	Bhatinda	✓	SBP	✓	50.00	RSETI estd. Functioning in Govt. building. Architect selected, layout plan approved on 03.12.2013, estimate received 5.2.13.
4	Faridkot	✓	PSB	✓	50.00	RSETI estd. Functioning in rented building. Plan prepared and approved, construction will commence shortly.
5	Fatehgarh Sahib	✓	SBP	✓		Functioning in Govt. building, Land yet to be allotted by State Govt.
6	Ferozepur	✓	OBC	✓	100.00	RSETI estd. Building Construction completed.
7	Gurdaspur	✓	PNB	✓		RSETI estd. Not yet functioning. Land not yet allotted.
8	Hoshiarpur	✓	PNB	✓		RSETI estd. Functioning in rent free Govt. building. Land not yet allotted.
9	Jalandhar	✓	RUD	✓	10.00	RSETI estd. Functioning in rented building. Land not yet allotted.
10	Kapurthala	✓	PNB	✓		RSETI estd. Not yet functioning. Land not yet allotted.
11	Ludhiana	✓	PSB	✓	50.00	RSETI estd. Functioning in Bank premises. State Govt. is demanding ₹ 39.00 lakhs as CLU & EDC Charges.
12	Mansa	✓	SBP	✓		RSETI estd. Functioning in Govt. building. Lease deed executed on 23.11.2012. Proposal received and forwarded to MoRD 21.01.2013, reply is awaited.
13	Moga	✓	PSB	✓	50.00	RSETI estd. Functioning in rented building. Construction started.
	Moga		PNB	✓		The institute estd by PNB is independent of MoRD guidelines
14	Mukatsar	✓	SBP	✓	50.00	RSETI Estd. Functioning in rented premises. Revised layout plan approved and architect has submitted his estimate. Construction yet to start.
15	Nawan Shahr (SBS nagar)	✓	PNB	✓		RSETI estd. Not yet functioning. Land not yet allotted.
16	Patiala	✓	SBP	✓	50.00	RSETI estd. Functioning in govt. building, on rent. Layout plan approved on 15.11.2012, Architect has been advised to send estimate.
17	Rupnagar	✓	UCO	✓		RSETI estd. Functioning in rented premises. Land allotted. Proposal received and forwarded to MoRD 25.03.2013, reply is awaited.
18	Sangrur	✓	SBP	✓	50.00	RSETI estd. Layout plan approved on 05.02.2013, Architect has been advised to send estimate.
19	SAS Nagar (Mohali)	✓	PNB	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Construction work is awarded to LIC of India.
20	Tarn Taran	✓	PNB	✓		RSETI estd. Not yet functioning. Land not yet allotted.
	20	20		21	12	

Note: Please see the Annexure for Bank Code.

State-wise Progress of RSETIs as on 31.03.2013 in India

Rajasthan

Sr No	Districts	SLBC Approved	Name of Bank	RSETIs established by Banks	RSETIs received MoRD Grant	Remarks (if any)
1	2	3	4	5	6	7
1	Ajmer	✓	BOB	✓	50.00	RSETI estd. Functioning in rented premises. 50% work completed.
2	Alwar	✓	PNB	✓		RSETI estd. Not yet functioning. Land not yet allotted.
3	Bikaner	✓	SBJ	✓	50.00	RSETI estd. Functioning in rented premises. Tenders are being called for construction
4	Barmer	✓	SBJ	✓		RSETI estd. Functioning in rented premises. Bank has to give assurance that they are ready to start the construction in two months after release the funds.
5	Banswara	✓	BOB	✓	50.00	RSETI estd. Functioning in rented premises. Construction is in progress.
6	Bharatpur	✓	PNB	✓		RSETI estd. Functioning in rented premises. Land not yet allotted.
7	Baran	✓	RUD	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Contractor changed, foundation work started.
8	Bundi	✓	BOB	✓		RSETI estd. Functioning in rented premises. Appointment of Architect is in process.
9	Bhilwara	✓	RUD	✓	50.00	RSETI estd. Functioning in rented building. Ground floor roofing over.
10	Churu	✓	BOB	✓	50.00	RSETI estd. Functioning in rented premises. Appointment of Architect is in process.
11	Chittorgarh	✓	BOB	✓	50.00	RSETI estd. Functioning in rented premises. Permission from local authorities awaited.
12	Dausa	✓	UCO	✓	50.00	RSETI estd. Functioning in rented premises. Yet to finalize process of construction.
13	Dholpur	✓	PNB	✓		RSETI estd. Functioning in Bank's rented premises. Land not yet allotted.
14	Dungarpur	✓	BOB	✓	50.00	RSETI estd. Functioning in rented premises. Financial bids from contractors are being called.
15	Sri Ganganagar	✓	OBC	✓	50.00	RSETI estd. Functioning in rented premises. Applied for change of land, under consideration of State Govt.
16	Hanumangarh	✓	SBJ	✓	50.00	RSETI estd. Functioning in rented premises. Land allotted is less than 1 acre. Land allotted on 5% of reserve price with yearly lease amount. Matter taken up with District Authorities and Government of Rajasthan.
17	Jhunjhunu	✓	BOB	✓		RSETI estd. Functioning in rented premises. Appointment of Architect is in process.
18	Jalore	✓	SBJ	✓	50.00	RSETI estd. Functioning in rented premises. Allotment of alternate land is under process.
19	Jodhpur	✓	ICICI	✓	50.00	Non-lead. RSETI estd. Functioning in bank building premises. Work plan submitted, full work will start after approval from Govt.
20	Jaipur	✓	RUD	✓	□	The RUDSETI is functioning with support from MoRD prior to RSETI scheme
	Jaipur		OBC	✓		RSETI estd. Construction completed.
	Jaipur		BOB	✓		Institute functioning independent of MoRD guidelines.
21	Jaisalmer	✓	SBJ	✓		RSETI estd. Functioning in rented premises. Land not allotted.
22	Jhalawar /Jhalara patan	✓	PNB	✓	50.00	Non – Lead. RSETI estd. Functioning in rented premises. Architect appointed.
23	Karauli	✓	BOB	✓	50.00	RSETI estd. Functioning in rented premises. Evaluation of contractor is in progress.
24	Kota	✓	CBI	✓	50.00	RSETI estd. Functioning in rented premises. Construction started.
25	Nagaur	✓	UCO	✓		RSETI estd. Functioning in rented premises. Possession of land taken on 07.03.2013.
26	Pali	✓	SBJ	✓	50.00	RSETI estd. RSETI functioning in collaboration with Ambuja Cement Foundation, land allotted. Construction yet to start.
27	Pratapgarh	✓	BOB	✓	50.00	RSETI estd. Functioning in rented premises. Construction is in progress.

28	Rajsamand	✓	SBJ	✓	100.00	<i>RSETI estd. Construction completed and inaugurated on 28-01-13, Functioning in new buldg.</i>
29	Sikar	✓	PNB	✓		RSETI estd. Not yet functioning. MoU yet to be executed.
30	Sawai Madhopur	✓	BOB	✓		RSETI estd. Functioning in rented premises. Evaluation of Architect is in progress.
31	Sirohi	✓	SBJ	✓	100.00	<i>RSETI estd. Construction completed and functioning in new building.</i>
32	Tonk	✓	BOB	✓	10.00	RSETI estd. Functioning in rented premises. Appointment of Architect is in process.
33	Udaipur	✓	ICICI	✓	100.00	<i>RSETI construction completed. Training started in new premises.</i>
	33	33		35	22	

Note: Please see the Annexure for Bank Code.

State-wise Progress of RSETIs as on 31.03.2013 in India

Sikkim

Sr No	Districts	SLBC Approved	Name of Bank	RSETIs established by Banks	RSETIs received MoRD Grant	Remarks (if any)
1	2	3	4	5	6	7
1	East Sikkim	✓	SBI	✓	50.00	RSETI estd. Functioning in own building. KMBD Architect and Engineer appointed for preparation of plan and estimate.
2	North Sikkim	✓	SBI			Both State Government & Bank to take initiative.
3	South Sikkim	✓	SBI			Both State Government & Bank to take initiative.
4	West Sikkim	✓	SBI			Both State Government & Bank to take initiative.
	4	4	4	1	1	

Note: Please see the Annexure for Bank Code.

State-wise Progress of RSETIs as on 31.03.2013 in India

Tamil Nadu

Sr No	Districts	SLBC Approved	Name of Bank	RSETIs established by Banks	RSETIs received MoRD Grant	Remarks (if any)
1	2	3	4	5	6	7
1	Ariyalur	✓	SBI	✓		RSETI estd. Land allotted. Proposal sent to MoRD on 26.02.2013 for their approval.
2	Coimbatore	✓	CNB	✓	17.50	RSETI estd. Functioning in own building. Tendering work is under progress.
3	Cuddalore	✓	INB	✓		RSETI estd. Functioning in rented premises. Both State Government & Bank to take initiative
4	Dharmapuri	✓	INB	✓		RSETI estd. Functioning in rented premises. Land yet to be allotted.
5	Dindigul	✓	CNB	✓	10.00	RSETI estd. Functioning in rented building. Suitable land is yet to be allotted by the State Govt.
6	Erode	✓	CNB	✓	10.00	RSETI estd. Functioning in rented building. Suitable land is yet to be allotted by the State Govt.
7	Kanchipuram	✓	INB	✓		RSETI estd. Functioning in rented premises. Land yet to be allotted.
8	Kanyakumari	✓	IOB	✓		RSETI estd. Functioning in rented premises, land allotted and proposal sent to MoRD on 26.02.2013.
9	Karur	✓	IOB	✓		RSETI estd. Functioning in rented premises, land allotted.
10	Krishnagiri	✓	INB	✓		RSETI est. Functioning in rented premises. Land allotment yet to be done by State Govt.
11	Madurai	✓	RUD	✓		RSETI estd. Functioning in rented building. Proposal sent to MoRD on 25.03.2013 for their approval.
12	Nagapattinam	✓	IOB	✓		RSETI estd. Functioning in rented premises. Land yet to be allotted.
13	Namakkal	✓	INB	✓		RSETI estd. Functioning in rented premises. Land allotted and possession taken. Proposal sent to MoRD on 09.08.12 for their approval.
14	Perambalur	✓	IOB	✓		RSETI estd. Functioning in rented premises. Proposal sent to MoRD on 25.03.2013 for their approval.
15	Pudukkottai	✓	IOB	✓		RSETI estd. Functioning in rented premises. Land yet to be allotted.
16	Ramanathapuram	✓	IOB	✓		RSETI estd. Functioning in rented premises. Land yet to be allotted.
17	Salem	✓	INB	✓	10.00	RSETI estd. Functioning in rented premises. Land not yet allotted.
18	Sivagangai	✓	CNB	✓	100.00	<i>RSETI estd. RSETI building construction completed. Functioning in new building.</i>
	Sivagangai (Karaikudi)		NABARD IOB&INB	✓		Institute already functioning before RSETI scheme.
19	Tanjavur	✓	IOB	✓		RSETI estd. Functioning in rented premises. Land allotted.
20	Nilgiris	✓	CNB	✓	10.00	RSETI estd. Functioning in rented premises. Suitable land is yet to be allotted by the State Govt.
21	Theni	✓	CNB	✓		RSETI estd. Functioning in rented premises. Suitable land is yet to be allotted by the State Govt.
22	Thoothukudi/Tuticorin	✓	SBI	✓		RSETI estd. Land allotted. Proposal sent to MoRD on 26.02.2013 for their approval.
23	Thiruchirappalli	✓	IOB	✓		RSETI estd. Functioning in rented premises. Land transfer in process, lease amount paid.
24	Tirunelveli	✓	IOB	✓		RSETI estd. Functioning in rented premises. Land transfer in process.
25	Thirupur	✓	CNB	✓		RSETI estd. Functioning in rented building. Suitable land is yet to be allotted by the State Govt.
26	Thiruvallur	✓	INB	✓		RSETI estd. Functioning in rented premises. Proposal sent to MoRD on 09.08.12 for their approval.
27	Thiruvannamalai	✓	INB	✓		RSETI estd. Functioning in rented premises Proposal sent to MoRD on 26.02.13 for their approval.
28	Thiruvarur	✓	IOB	✓		RSETI estd. Functioning in rented premises. Land yet to be allotted.
29	Vellore	✓	INB	✓	50.00	RSETI estd. Functioning in rented premises. Land Allotted and possession taken. Building construction and SC formed

						and Appointment of architect is under process.
30	Viluppuram	✓	INB	✓		RSETI estd. Functioning in rented premises. Land allotment yet to be done by State Govt.
31	Virudhunagar	✓	IOB	✓		RSETI estd. Functioning in rented premises. land yet to allotted.
	31	31	2	32	7	

Note: Please see the Annexure for Bank Code.

State-wise Progress of RSETIs as on 31.03.2013 in India

Tripura

Sr No	Districts	SLBC Approved	Name of Bank	RSETIs established by Banks	RSETIs received MoRD Grant	Remarks (if any)
1	2	3	4	5	6	7
1	Dhalai	✓	UTB	✓		RSETI estd., functioning in rented free Govt. Building, land allotted and possession taken.
2	North Tripura	✓	SBI	✓		RSETI estd. 0.20 acre of land identified. RD Dept. decided to acquire 0.37 acre of land and requested the bank to start RSETI in rented premises.
3	South Tripura	✓	UTB	✓	50.00	RSETI estd. Functioning in rented building, land allotted and possession taken by the RSETI. Architect to be appointed.
4	West Tripura	✓	TGB, RUD	✓		Non – Lead. RSETI estd. Functioning at Head Office, TGB and training programme are being conducted on govt. /semi govt. building on hired rent basis. Land not yet allotted.
	4	4	1	4	1	

Note: Please see the Annexure for Bank Code.

State-wise Progress of RSETIs as on 31.03.2013 in India

Uttar Pradesh

Sl No	Districts	SLBC Approved	Name of Bank	RSETIs established by Banks	RSETIs received MoRD Grant	Remarks (if any)
1	2	3	4	5	6	7
1	Agra	✓	RUD	✓	□	The RUDSETI is functioning with support from MoRD prior to RSETI scheme.
2	Aligarh	✓	CNB	✓	50.00	RSETI estd. Functioning in rented premises. The construction works will be started shortly.
3	Allahabad	✓	BOB	✓		RSETI estd. Functioning in rented premises. Awaiting land allotment. Matter taken up with state Govt.
4	Ambedkar Nagar	✓	BOB	✓	50.00	RSETI estd. Functioning in rented premises. MOU and lease deed not executed shortly.
5	Amethi *	✓	BOB	✓	10.00	RSETI estd. Functioning in rented premises. MOU and lease deed not executed.
6	Auraiya	✓	CBI	✓		RSETI estd. Functioning in rented premises. Land recently allotted.
7	Azamgarh	✓	UBI	✓		Awaiting land allotment.
8	Baghpat	✓	SYB	✓		RSETI estd. Functioning in rented premises. Land not allotted.
9	Bahraich	✓	ALB	✓		RSETI estd. Functioning in rented building. Land not yet allotted.
10	Ballia	✓	CBI	✓		RSETI estd. Functioning in rented premises. Land not yet allotted.
11	Baalrampur	✓	ALB	✓		RSETI estd. Functioning in rent free Govt. building. Land not yet allotted.
12	Banda	✓	ALB	✓		RSETI estd. Functioning in rented building. Land not yet allotted.
13	Barabanki	✓	BOI	✓	50.00	RSETI estd. Functioning in rent. Boundary wall on land constructed.
14	Bareilly	✓	BOB	✓	50.00	RSETI estd. Functioning in rented premises. Awaiting land allotment. Matter taken with Local authorities.
15	Basti	✓	SBI	✓		RSETI estd. Functioning in rented building. Land yet to be allotted.
16	Bijnor	✓	PNB	✓		RSETI estd. Functioning in rent free Govt. building. Land not yet allotted.
17	Badaun	✓	PNB	✓		RSETI estd. Not yet functioning. Land not yet allotted.
18	Bulandshahr	✓	PNB	✓		RSETI estd. Functioning in rented premises. Land allotted. Proposal received for grant and forwarded to MoRD 21.01.13 for their approval.
19	Chandauli	✓	UBI	✓		Awaiting land allotment.
20	Chitrakoot	✓	ALB	✓		RSETI estd. Functioning in rented building. Land allotted. Proposal received for grant and forwarded to MoRD 21.01.13 for their approval.
21	Deoria	✓	CBI	✓		RSETI estd. Functioning in rented premises. Land recently allotted.
22	Etah	✓	CNB	✓		RSETI estd. Functioning in rented premises. Suitable land is yet to be allotted by the State Govt.
23	Etawah	✓	CBI	✓		RSETI estd. Functioning in rented premises. Land recently allotted. Proposal received for grant and forwarded to MoRD 25.03.13 for their approval.
24	Faizabad	✓	BOB	✓	10.00	RSETI estd. Functioning in rented premises. Matter taken up with state Govt for allocation of land.
25	Farukhabad	✓	BOI	✓	50.00	RSETI estd. Functioning in rented building. Land allotted is not suitable for RSETI.
26	Fatehpur	✓	BOB	✓	50.00	RSETI estd. Functioning in rented premises. MOU and lease deed not executed.
27	Ferozabad	✓	SBI	✓		RSETI estd. Functioning in bank building. Land yet to be allotted.
28	Gautam Buddha Nagar	✓	SYB	✓		RSETI estd. Functioning in rented premises. Proposal received for grant and forwarded to MoRD 26.02.13 for their approval.
29	Ghaziabad	✓	RUD	✓	□	The RUDSETI is functioning with support from MoRD prior to RSETI scheme. Construction completed.
30	Ghazipur	✓	UBI	✓		Awaiting land allotment.

31	Gonda	✓	ALB	✓		RSETI estd. Functioning in rent free Govt. building. Land not yet allotted.
32	Gorakhpur	✓	SBI	✓		RSETI estd. Functioning in rented building. Land yet to be allotted.
33	Hamirpur	✓	ALB	✓		RSETI estd. Awaiting land allotment
34	Hardoi	✓	BOI	✓		RSETI estd. Functioning in rented building. Proposal received for grant and forwarded to MoRD 21.01.13 for their approval.
35	Hathras	✓	CNB	✓	50.00	RSETI estd. Functioning in rented premises. Construction yet to start.
36	Jalaun	✓	ALB	✓		RSETI estd. Functioning in rented building. Land not yet allotted.
37	Jaunpur	✓	UBI	✓		Awaiting land allotment.
38	Jhansi	✓	PNB	✓		RSETI estd. Not yet functioning. Land not yet allotted.
39	Jyotiba Phule Nagar	✓	SYB	✓		RSETI estd. Functioning in rented premises. Land not allotted.
40	Kannauj	✓	BOI	✓	50.00	RSETI estd. Functioning in rented building. Contractor engagement process is on.
		✓	ALB	✓		RSETI estd. Functioning in bank's own building. 2 nd in the District not eligible for MoRD grant
41	Ramabai Nagar /Kanpur Dehat	✓	BOB	✓		RSETI estd. Functioning in rented premises. Proposal received for grant and forwarded to MoRD 09.08.12 for their approval.
42	Kanpur Nagar	✓	BOB	✓		RSETI estd. Functioning in rented premises. MOU and lease deed not executed.
43	Kaushambi	✓	BOB	✓		RSETI estd. Functioning in rented premises. Matter taken up with state Govt for allocation of land.
44	Kushi Nagar (Padrauna)	✓	CBI	✓		RSETI estd. Functioning in rented premises. Land recently allotted.
45	Lakhimpur - Kheri	✓	ALB	✓		RSETI estd. Functioning in rented building. Land not yet allotted.
46	Lalitpur	✓	PNB	✓		RSETI estd. Functioning in rent free Govt. building. Land not yet allotted.
47	Lucknow	✓	BOB	✓		RSETI estd. Functioning in rented premises. Non lead area. Awaiting land allotment.
48	Maharajganj	✓	SBI	✓		RSETI estd. Functioning in rented building. Land yet to be allotted.
49	Mahoba	✓	ALB	✓		RSETI estd. Functioning in rented building. Land not yet allotted.
50	Mainpuri	✓	BOI	✓		RSETI estd. Functioning in rented building. Land not yet allotted.
51	Mathura	✓	SYB	✓	50.00	RSETI estd. Functioning in rented premises. Plan approved for want of conversion of land use.
52	Mau	✓	UBI	✓	50.00	RSETI estd. Functioning in rented premises. Land allotted and the process of construction started.
53	Meerut	✓	SYB	✓	10.00	Functioning in rented premises. Land not allotted.
54	Mirzapur	✓	ALB	✓		RSETI estd. Functioning in rented building. Land not yet allotted.
55	Moradabad	✓	SYB	✓	10.00	RSETI estd. Functioning in rented premises. Land not allotted.
56	Muzaffar Nagar	✓	PNB	✓		RSETI estd. Functioning in rent free Govt. building. Land not yet allotted.
57	Pilibhit	✓	BOB	✓		RSETI estd. Functioning in rented premises. Matter taken up with state Govt for allocation of land.
58	Pratapgarh	✓	BOB	✓		RSETI estd. Functioning in rented premises. Matter taken up with state Govt for allocation of land.
59	Raebareli	✓	BOB	✓		RSETI estd. Functioning in rented premises. MOU and lease deed not executed.
	Raebareli		ALB	✓		RSETI estd. Functioning in own building.
60	Rampur	✓	BOB	✓		RSETI estd. Functioning in rented premises. Matter taken up with state Govt for allocation of land.
61	Saharanpur	✓	PNB	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Construction work is awarded to LIC of India.
	Saharanpur		PNB	✓		The institute estd by PNB in Matkijharoli is independent of MoRD guidelines.
62	Sant Kabir	✓	SBI	✓		RSETI estd. Functioning in rented building. Land yet to be

	Nagar					allotted. Proposal received for grant and forwarded to MoRD 21.01.13 for their approval.
63	Sant Ravidas Nagar	✓	UBI	✓		Awaiting land allotment.
64	Shahjahanpur	✓	BOB	✓		RSETI estd. Functioning in rent free Govt. building. Matter taken up with state Govt for allocation of land.
65	Shravasti	✓	ALB	✓		RSETI estd. Functioning in rent free Govt. building. Land allotted & possession taken. Construction yet to start.
66	Siddharth Nagar	✓	SBI	✓		RSETI estd. Functioning in rented building. Land allotted. Proposal received for grant and forwarded to MoRD 21.01.13 for their approval.
67	Sitapur	✓	ALB	✓		RSETI estd. Functioning in rented building. Land allotted and possession taken, construction yet to start.
68	Sonbhadra	✓	ALB	✓		RSETI estd. Functioning in rent free Govt. building. Land allotted & possession taken. Construction yet to start.
69	Sultanpur	✓	BOB	✓		RSETI estd. Functioning in rented premises. MOU and lease deed not executed.
70	Unnao	✓	BOI	✓		RSETI estd. Functioning in rented building. Land not yet allotted.
71	Varanasi	✓	UBI	✓		Awaiting land allotment.
72	Kanshi Ram Nagar	✓	CNB	✓		RSETI estd. Functioning in rented premises. Suitable land is yet to be allotted by the State Govt.
73	Bhim Nagar *		SYB			Newly formed district.
74	Panchsheel Nagar *					Newly formed district.
75	Prabuddha Nagar *					Newly formed district.
	75	72	5	75	15	

Note: Please see the Annexure for Bank Code. *New Districts Formed.

State-wise Progress of RSETIs as on 31.03.2013 in India

Uttarakhand

Sr No	Districts	SLBC Approved	Name of Bank	RSETIs established by Bank	RSETIs received MoRD Grant	Remarks (if any)
1	2	3	4	5	6	7
1	Almora	✓	SBI	✓	50.00	RSETI estd. Functioning in rent free Govt. building. The work has restarted at site on 22.01.2013.
2	Bageshwar	✓	SBI	✓	50.00	RSETI estd. Functioning in govt. building at different centres. The building plan has been approved by the Building committee and sent to the P&E dept. on 04.02.2013.
3	Chamoli/ Gopeshwar	✓	SBI	✓	50.00	RSETI estd. Functioning in govt. building at different centres. Plan is being prepared by Architect.
4	Champawat	✓	SBI	✓		RSETI estd. Functioning in govt. building at different centres. Land allocation under process.
5	Dehradun	✓	OBC	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Tenders for appointment of contractor is under process.
6	Haridwar	✓	PNB	✓		RSETI estd. Functioning in rented premises. MoU yet to be executed.
7	Nainital	✓	BOB	✓		RSETI estd. Functioning in rented premises. Matter taken up with state Govt for allocation of land.
8	Pauri Garhwal (UttarKanshi)	✓	SBI	✓		RSETI estd. Functioning in govt. building at different centers. Land allotted. Proposal received and forwarded to MoRD on 21.02.13
9	Pithoragarh	✓	UGB	✓		Non – Lead. Only office working at UGB, Regional Office, Pithoragarh. Proposal received and forwarded to MoRD on 06.09.13.
10	Rudraprayag	✓	SBI	✓	50.00	RSETI estd. Functioning in govt. building at different centres. Plan is being prepared by Architect.
11	Tehri Garhwal	✓	SBI	✓	50.00	RSETI estd. Functioning in govt. building at different centres. Plan is being prepared by Architect.
12	Udham Singh Nagar	✓	BOB	✓	100.00	<i>RSETI estd. RSETI Construction completed.</i>
13	Uttarkashi	✓	SBI	✓		RSETI estd. Functioning in govt. building at different centres. Land allocation under process.
	13	13	8	13	7	

Note: Please see the Annexure for Bank Code.

State-wise Progress of RSETIs as on 31.03.2013 in India

West Bengal

Sr No	Districts	SLBC Approved	Name of Bank	RSETIs established by Banks	RSETIs received MoRD Grant	Remarks (if any)
1	2	3	4	5	6	7
1	Birbhum	✓	ALB	✓	10.00	RSETI estd. Functioning in rented building. Non-lead. Awaiting land allotment.
2	Bankura	✓	UTB	✓		RSETI estd., functioning in own building, land yet to be allotted by the state govt.
3	Bardhaman	✓	UCO	✓		RSETI estd. Functioning in rented premises. Land not yet allotted.
4	Darjeeling	✓	CBI	✓		RSETI estd. Functioning in Bank premises. Land recently allotted.
5	Dakshin Dinajpur	✓	UTB	✓		RSETI estd., and functioning in rented building, land yet to be allotted by the State Govt.
6	Hooghly	✓	UCO	✓		RSETI estd. Functioning in rented premises. Land not yet allotted.
7	Howrah	✓	UCO	✓		RSETI estd. Estd on the land of RKMSSSM. Bank's own premises. Land not yet allotted.
	Howrah		UTB	✓		RSETI estd., and functioning in own building, land yet to be allotted by the state govt.
8	Jalpaiguri	✓	CBI	✓	10.00	RSETI estd. Functioning in rented premises. Land not yet allotted.
9	Cooch Behar	✓	CBI	✓		RSETI estd. Functioning in Bank premises. Land not yet allotted.
10	Malda	✓	SBI	✓		RSETI estd. Functioning in rented premises. Awaiting land allotment.
11	East Midnapore	✓	PNB	✓		RSETI estd. Functioning in rented premises. MoU yet to be executed.
12	West Midnapore	✓	ALB	✓	10.00	RSETI estd. Functioning in rented building. Awaiting land allotment.
13	Murshidabad	✓	RUD	✓	50.00	Functioning in rented building. Building plan yet to be approved.
14	Nadia	✓	SBI	✓		RSETI estd. Functioning in rented premises. Awaiting land allotment.
15	North 24 Parganas	✓	BOI	✓		RSETI estd. Functioning in rented building. Land not yet allotted.
16	South 24 Parganas	✓	UTB	✓	50.00	RSETI estd., and functioning in own building, land allotted & possession taken by the RSETI. Building plan not yet approved. Construction yet to start in Banks own premises.
17	Purulia	✓	UTB	✓		RSETI estd., and functioning in rented building, land yet to be allotted by State Govt.
18	Uttar Dinajpur	✓	UTB	✓		RSETI estd., functioning in rented building, land yet to be allotted by the state govt.
	18	18	2	19	5	

Note: Please see the Annexure for Bank Code.

State-wise Progress of RSETIs as on 31.03.2013 in India

Union Territories

Union Territory	Districts	SLBC Approved	Name of Bank	RSETIs established by Banks	RSETIs received MoRD Grant	Remarks (if any)
1	2	3	4	5	6	7
Andaman and Nicobar	North and Middle Andaman District	-	SBI	-		To train at South Andaman
	South Andaman District (Port Blair)	✓	SBI	✓		RSETI estd. Functioning from own building. Land identified and awaiting possession.
	Nicobar District	-	SBI	-		To train at South Andaman
Daman and Diu	Daman and Diu	-	SBI	✓		To be trained by SBI Junagarh, Gujarat. RSETI estd. Functioning in rent free Govt. building.
Dadra and Nagar Haveli	Dadra and Nagar (Silvassa)	✓	DNB	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Land not yet allotted.
Lakshadweep	Lakshadweep	✓	SYB	✓	50.00	RSETI estd. Functioning in rent free Govt. building. Land allotted. Possession taken.
Puducherry	Puducherry	✓	INB	✓	10.00	RSETI estd. Functioning in rented premises. Land allotment yet to be done by U T of Puducherry.
Total	7	4	3	5	3	

Note: Please see the Annexure for Bank Code.